
From: Haley, William (Bill) <WCHaley@scsengineers.com>
Sent: Tuesday, April 2, 2024 12:39 PM
To: bchen@aqmd.gov; ndickel@aqmd.gov; Christina Ojeda
Cc: Steve Cassulo; Amanda Froman; Michael Hearn; nicole.ward@wasteconnections.com; christopher.fear@wasteconnections.com
Subject: Case No. 6177-4 Stipulated Order for Abatement - Weekly Pump Installation and operation update

Follow Up Flag: Follow up
Flag Status: Completed

[EXTERNAL SENDER: Use caution with links/attachments]

Dear Mr. Chen,

In accordance with Condition 65 of the Modified Stipulated Order, below is the summary of the installation and operation of dewatering pumps for the Chiquita Canyon Landfill. This is a re-submittal of the summary of the installation and operation of dewatering pumps for the Chiquita Canyon Landfill sent on 3/29/2024.

During 03/22/2024 to 03/28/2024, Chiquita completed the installation of, and began operating during the day, nine (9) pumps in vertical LFG extraction wells for a total of eleven (11) pumps operating in vertical LFG extraction wells.

During 03/29/2024 to 04/04/2024, Chiquita plans to install and begin operating an additional ten (10) pumps in vertical LFG extraction wells in locations along the west slope of the reaction area. The pump installation locations for next week are subject to change due to weather and/or safety conditions.

Best,
Bill

William C. Haley, PE.*
Project Director


*Licensed in CO and TX