
From: Steve Cassulo <Steven.Cassulo@WasteConnections.com>
Sent: Friday, April 5, 2024 6:23 PM
To: Nicole Ward; khabaradas@ph.lacounty.gov
Cc: John Perkey; Randal Bodnar; Dylan Smith; LFrias@ph.lacounty.gov; NQuick@ph.lacounty.gov; RRagland@ph.lacounty.gov; rjensen@fwhb.com; BMcphillips@counsel.lacounty.gov; ETHOMP@dpw.lacounty.gov; agarcia@planning.lacounty.gov; AHuynh@planning.lacounty.gov; Wes.Mindermann@CalRecycle.ca.gov; Vanessa.Aguila@arb.ca.gov; Jcheng@aqmd.gov; lisrael@aqmd.gov; Douglas.Cross@waterboards.ca.gov; KGork@ph.lacounty.gov; Todd.Thalhamer@CalRecycle.ca.gov; sota@ph.lacounty.gov; Jeff.Lindberg@arb.ca.gov; Berg.Thanne@epa.gov; janelle.heinzler@calrecycle.ca.gov; Eric Morofuji
Subject: RE: Chiquita Canyon Landfill – Geosynthetic Cover – Mitigation Measure #2A

[EXTERNAL SENDER: Use caution with links/attachments]

All,

Below is Chiquita’s weekly update on the status of the installation of the geosynthetic cover.

Earthwork crews continued to work on the northern slope this week. Work included clearing and grubbing, placement of fill to improve subgrade thickness, and bench improvements. Subgrade preparation was delayed to due to the wet site conditions. Therefore, geosynthetic cover installation on the northern slope is now scheduled to start on Monday. The northern slope geosynthetic cover installation is anticipated to be completed two weeks from Monday. Once it is completed, crews will move back to the western slope, assuming that the slope stability analysis and any mitigation measures required are completed prior to then. At this time, we estimate that we may not be able to finish the installation of the portion of the geosynthetic cover required by the Local Enforcement Agency by April 26 because of the slope stability related safety concerns on the western slope and weather delays. A new estimated completion date will be determined and reported to the LEA, once the western slope stability analysis is completed.

We will continue to update the LEA weekly regarding the status of construction and installation activities.

Steve Cassulo
District Manager