
From: Steve Cassulo <Steven.Cassulo@WasteConnections.com>
Sent: Saturday, April 13, 2024 12:49 AM
To: Nicole Ward; khabaradas@ph.lacounty.gov
Cc: John Perkey; Randal Bodnar; Dylan Smith; LFrias@ph.lacounty.gov; NQuick@ph.lacounty.gov; RRagland@ph.lacounty.gov; rjensen@fwhb.com; BMcphillips@counsel.lacounty.gov; ETHOMP@dpw.lacounty.gov; agarcia@planning.lacounty.gov; AHuynh@planning.lacounty.gov; Wes.Mindermann@CalRecycle.ca.gov; Vanessa.Aguila@arb.ca.gov; Jcheng@aqmd.gov; lisrael@aqmd.gov; Douglas.Cross@waterboards.ca.gov; KGork@ph.lacounty.gov; Todd.Thalhamer@CalRecycle.ca.gov; sota@ph.lacounty.gov; Jeff.Lindberg@arb.ca.gov; Berg.Thanne@epa.gov; janelle.heinzler@calrecycle.ca.gov; Eric Morofuji
Subject: RE: Chiquita Canyon Landfill – Geosynthetic Cover – Mitigation Measure #2A

[EXTERNAL SENDER: Use caution with links/attachments]

All,

Below is Chiquita's weekly update on the status of the installation of the geosynthetic cover.

Earthwork crews continued to work on the northern slope this week. Work included clearing and grubbing, placement of fill to improve subgrade thickness, and bench improvements. Approximately 3.5 acres of additional geosynthetic cover was installed on the westerly end of the north slope and a small portion of the top deck. The north slope geosynthetic cover installation is taking longer than anticipated due to delays associated with working around the active LFG collection system and drilling. The north slope is anticipated to be completed in two weeks. There is rain in the forecast this weekend; once conditions allow, crews will resume work on the north slope. The slope stability analyses, which include the analysis of the west slope, are being updated as requested by the LEA. Once work on the north slope is complete, crews will move back to the west slope. At this time, we estimate that we may not be able to finish the installation of the portion of the geosynthetic cover required by the LEA by April 26 because of the slope stability and related safety concerns on the western slope and weather delays. A new estimated completion schedule is being determined and will be included in next week's update.

We will continue to update the LEA weekly regarding the status of construction and installation activities.

Steve Cassulo
District Manager
661-371-9214