

---

**From:** Steve Cassulo <Steven.Cassulo@WasteConnections.com>  
**Sent:** Friday, May 3, 2024 8:01 PM  
**To:** Nicole Ward; khabaradas@ph.lacounty.gov  
**Cc:** John Perkey; Randal Bodnar; Dylan Smith; LFrias@ph.lacounty.gov; NQuick@ph.lacounty.gov; RRagland@ph.lacounty.gov; rjensen@fwhb.com; BMcphillips@counsel.lacounty.gov; ETHOMP@dpw.lacounty.gov; agarcia@planning.lacounty.gov; AHuynh@planning.lacounty.gov; Wes.Mindermann@CalRecycle.ca.gov; Vanessa.Aguila@arb.ca.gov; Jcheng@aqmd.gov; lisrael@aqmd.gov; Douglas.Cross@waterboards.ca.gov; KGork@ph.lacounty.gov; Todd.Thalhamer@CalRecycle.ca.gov; sota@ph.lacounty.gov; Jeff.Lindberg@arb.ca.gov; Berg.Thanne@epa.gov; janelle.heinzler@calrecycle.ca.gov; Eric Morofuji  
**Subject:** RE: Chiquita Canyon Landfill – Geosynthetic Cover – Mitigation Measure #2A  
**Attachments:** FIGURE 1 - APPROXIMATE LIMITS OF GEOSYNTHETIC COVER 2024-05-01.pdf

[EXTERNAL SENDER: Use caution with links/attachments]

---

All,

Below is Chiquita’s weekly update on the status of the installation of the geosynthetic cover and attached is an updated map of cover installation.

Earthwork crews continued working on the western slope from Monday April 29 through Friday May 3, 2024. The work performed included clearing and grubbing, placement of fill to improve subgrade thickness, bench improvements, and subgrade preparation. The north slope geosynthetic cover was completed this week on Monday April 29, 2024. The north slope geosynthetic cover is approximately 10.2\* acres, which is approximately 0.3 acres less than what was planned due to adjustments to the liner limit based on field conditions. Earthwork crews will continue working on the west slope next week, in addition to the northern slope. The liner crew will continue the following: installing rub sheets below the Landfill Gas Collection and Control System and above the geosynthetic cover and anchoring landfill gas piping on the existing geosynthetic cover on the western and northern slope.

\*Note: Areas are measured from the weekly aerial photos and measured to the permitted refuse limit, final numbers will be developed based on as-builts.

We will continue to update the LEA weekly regarding the status of construction and installation activities

Steve Cassulo  
District Manager  
661-371-9214