

**Archived:** Friday, July 12, 2024 10:59:58 AM

**From:** [Jones, Art](#)

**Sent:** Wednesday, July 10, 2024 4:31:46 PM

**To:** [KGork@ph.lacounty.gov](mailto:KGork@ph.lacounty.gov) [Eric Morofuji](#) [Ken Habaradas](#)

**Cc:** [Haley, William \(Bill\)](#) [Nicole Ward](#) [Steve Cassulo](#) [Michael Hearn](#) [Mike Calleja](#) [Sullivan, Pat](#) [Dylan Smith](#) [Kurt Shaner](#) [Jim Little](#) [John Perkey](#) [Kelly Kincella](#) [John Perkey](#)

**Subject:** RE: Chiquita Canyon Landfill (Swis No 19-AA-0052) Weekly Probe and Well Installation Update 7-10-2024

**Importance:** Normal

**Sensitivity:** None

---

[EXTERNAL SENDER: Use caution with links/attachments]

---

My apologies for the duplicate email, I had an issue with the original and I recalled it.

Good afternoon,

On behalf of the Chiquita Canyon Landfill, the following information is provided to you regarding the weekly probe monitoring and the LFG Extraction well update as stipulated in your letter dated May 8, 2024, Item 2, and in the LEA's June 6, 2024, Compliance Order.

The methane data for monitoring wells GP-13 and GP-15 is shown on the attached data table.

The weekly update on the installation of the landfill gas extraction wells for the week of June 29 through July 5, 2024, is shown below.

As previously sent via email last week, SCS will continue to provide these weekly updates. As requested in the LEA's May 8 letter, these updates will include both the weekly methane data for wells GP-13 and GP-15 and the weekly well installation.

Please let me know if you have any questions.

Below is the up-to-date construction summary for the Chiquita Canyon Landfill 2024 GCCS Expansion Master Plan Project.

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2024 GCCS Expansion Master Plan Project.

**As of 06/29/2024 to 07/05/2024 - Installation of LFG vertical extraction wells included:**

1. CV-24160
2. CV-24161
3. CV-24163
4. CV-24213

**During 06/29/2024 to 07/05/2024, Chiquita completed the installation of four (4) vertical LFG extraction wells, bringing the total count to one hundred seventy-one (171) vertical LFG extraction wells from December 6th, 2023 (the start date of the GCCS Master Expansion) through July 5, 2024. Note that AQMD has approved weekend drilling operations on Saturdays, if needed. Chiquita drilled on Saturday, 06/29/2024 in order to complete well installation to allow Chiquita to maintain compliance with the modified SOFA Condition 15(b).**

**There is one well remaining (CV-24068) from the original design (107 wells) that remains to be installed.**

Sincerely,

*Art*

Arthur E Jones Jr  
Desert Southwest Region Manager/Vice President  
SCS Engineers  
Field Services Group  
6 Sunset Way Suite 101  
Henderson, NV 89014  
Office Phone 209-702-6228  
Mobile 209-345-2062

Email: [ajones@scsengineers.com](mailto:ajones@scsengineers.com)

Website: [www.scsengineers.com](http://www.scsengineers.com)

Driven By Client Success



This email may contain confidential information and is intended for use by the addressee and/or their intended representatives only. If you are not the intended recipient, please do not transmit, copy, disclose, store or utilize this communication in any manner. If you received this message in error, please notify the sender immediately and permanently delete this message from your computer. SCS Engineers accepts no liability for the content of this email or for the consequences of any actions taken on the basis of the information provided. – SCS Engineers