
From: Steve Cassulo <Steven.Cassulo@WasteConnections.com>
Sent: Thursday, April 11, 2024 10:12 PM
To: Ken Habaradas,
Cc: John Perkey; Nicole Ward; Randal Bodnar; Dylan Smith; LFrias@ph.lacounty.gov; NQuick@ph.lacounty.gov; RRagland@ph.lacounty.gov; rjensen@fwhb.com; BMcphillips@counsel.lacounty.gov; ETHOMP@dpw.lacounty.gov; agarcia@planning.lacounty.gov; AHuynh@planning.lacounty.gov; Wes.Mindermann@CalRecycle.ca.gov; Vanessa.Aguila@arb.ca.gov; Jcheng@aqmd.gov; lisrael@aqmd.gov; Douglas.Cross@waterboards.ca.gov; KGork@ph.lacounty.gov; Todd.Thalhamer@CalRecycle.ca.gov; sota@ph.lacounty.gov; Jeff.Lindberg@arb.ca.gov; Berg.Thanne@epa.gov; janelle.heinzler@calrecycle.ca.gov; emorofuji@ph.lacounty.gov
Subject: RE: Chiquita Canyon Landfill - Temperature Monitoring Plan - Mitigation Measure #1B

[EXTERNAL SENDER: Use caution with links/attachments]

All,

Below is the weekly update on the installation of the temperature monitoring probes.

- 2" stainless steel casing and stainless steel surface completions
 - Order submitted on: January 8
 - The casing arrived on-site on February 13.
 - The surface completions have arrived on-site.
- Thermocouple sensors
 - Original order submitted on: December 29
 - Original expected delivery: January 16
 - All thermocouples and remote monitoring heads needed for installation are on-site and ready to be installed.
 - The installation of thermocouple sensors and remote monitoring heads on the 18 completed temperature probe casings began on April 10. As of April 10, 8 out of 18 temperature probe casings have had thermocouple sensors and remote monitoring heads installed. Installation of the sensors and remote monitoring heads on all completed temperature probe casings is expected to be complete and online by April 19.
- Temperature probe drilling
 - Equipment on-site and ready to drill: January 22
 - Drilling timeline:
 - TP-8: drilled and casing completed on April 10. Drilled to 180' of original planned depth of 297'. Drilling was stopped early because the well bore was saturated with liquids, preventing the drill rig from reaching the intended depth.
 - The remaining 2 temperature probes are being relocated to a location dictated by the LEA during a call with the LEA on April 10.
 - We estimate it will take 1 additional week to drill and install the 2 relocated temperature probe casings, weather permitting.

We will continue to update the LEA weekly as we receive material on-site and continue drilling operations.

Steve Cassulo

District Manager
661-371-9214