
From: Steve Cassulo <Steven.Cassulo@WasteConnections.com>
Sent: Thursday, April 18, 2024 9:20 PM
To: Steve Cassulo; Ken Habaradas,
Cc: John Perkey; Nicole Ward; Randal Bodnar; Dylan Smith; LFrias@ph.lacounty.gov; NQuick@ph.lacounty.gov; RRagland@ph.lacounty.gov; rjensen@fwhb.com; BMcphillips@counsel.lacounty.gov; ETHOMP@dpw.lacounty.gov; agarcia@planning.lacounty.gov; AHuynh@planning.lacounty.gov; Wes.Mindermann@CalRecycle.ca.gov; Vanessa.Aguila@arb.ca.gov; Jcheng@aqmd.gov; lisrael@aqmd.gov; Douglas.Cross@waterboards.ca.gov; KGork@ph.lacounty.gov; Todd.Thalhamer@CalRecycle.ca.gov; sota@ph.lacounty.gov; Jeff.Lindberg@arb.ca.gov; Berg.Thanne@epa.gov; janelle.heinzler@calrecycle.ca.gov; emorofuji@ph.lacounty.gov
Subject: RE: Chiquita Canyon Landfill - Temperature Monitoring Plan - Mitigation Measure #1B

[EXTERNAL SENDER: Use caution with links/attachments]

All,

Below is the weekly update on the installation of the temperature monitoring probes.

- 2" stainless steel casing and stainless steel surface completions
 - Order submitted on: January 8
 - The casing arrived on-site on February 13.
 - The surface completions have arrived on-site.
- Thermocouple sensors
 - Original order submitted on: December 29
 - Original expected delivery: January 16
 - All thermocouples and remote monitoring heads needed for installation are on-site and being installed.
 - The installation of thermocouple sensors and remote monitoring heads on the 19 completed temperature probe casings began on April 10. Installation of the sensors and remote monitoring heads on all completed temperature probes casings is expected to be complete by April 19.
 - Commissioning and startup of the remote monitoring heads is expected to begin April 22 and be completed by April 26.
- Temperature probe drilling
 - Equipment on-site and ready to drill: January 22
 - Drilling timeline:
 - TP-4: drilled and casing completed on April 17. Drilled to 75' of original planned depth of 83'. Drilling was stopped early because the well bore was saturated with liquids, preventing the drill rig from reaching the intended depth.
 - The remaining relocated temperature probe TP-16 is expected to be drilled by April 19.
 - We estimate all temperature probe drilling will be complete by April 19, weather permitting.

We will continue to update the LEA weekly as we receive material on-site and continue drilling operations.

Steve Cassulo
District Manager
661-371-9214