
From: Steve Cassulo <Steven.Cassulo@WasteConnections.com>
Sent: Thursday, January 25, 2024 9:38 AM
To: Steve Cassulo; Ken Habaradas
Cc: John Perkey; Nicole Ward; Randal Bodnar; Dylan Smith; Liza Frias; Nichole Quick; Robert Ragland; Renee Jensen; Blaine McPhillips; Emiko Thompson; Alex Garcia; Ai-Viet Huynh; Mindermann, Wes@CalRecycle; Aguila, Vanessa@ARB; Jack Cheng; lisreal@aqmd.gov; Douglas.Cross@waterboards.ca.gov; Karen Gork; 'Todd. Thalhamer@CalRecycle. ca. gov' (Todd.Thalhamer@CalRecycle.ca.gov); Shikari Nakagawa-Ota; Lindberg, Jeff@ARB; Berg, Thanne (she/her/hers); janelle.heinzler@calrecycle.ca.gov
Subject: RE: Chiquita Canyon Landfill - Temperature Monitoring Plan - Mitigation Measure #1B

[EXTERNAL SENDER: Use caution with links/attachments]

All,

With the revisions to the probe depth intervals communicated and approved by the LEA on a January 10 call, we have re-ordered the revised thermocouple lengths and production has begun. The first batch of thermocouple sensors is expected by January 29. The drill rig capable of drilling the deeper probes has arrived on-site and is prepared to drill on upon the arrival of 2" stainless steel casing. The vendor has indicated that the casing should arrive by February 2. An updated timeline of material order, delivery, and installation is below:

1. 2" stainless steel casing and stainless steel surface completions
 1. Order submitted on: January 8
 2. Vendor has indicated delivery is expected by February 2
2. Thermocouple sensors
 1. Original order submitted on: December 29
 2. Original expected delivery: January 16
 3. Revised order submitted on: January 12
 4. Vendor has indicated that delivery of the first batch of thermocouple sensors is expected by January 29
3. Temperature probe drilling
 1. Equipment on-site and ready to drill: January 22
 2. Drilling timeline:
 1. Cannot begin until 2" stainless steel casing arrives on-site
 2. 3-4 weeks if all 3 LFG drill rigs stop drilling LFG wells to focus on temp probe drilling (weather permitting)
 3. 6-7 weeks if we continue to drill LFG wells while utilizing 1 drill rig for temp probe drilling (weather permitting)

We will continue to update the LEA weekly as we receive delivery timelines and material arrives on-site.

Steve Cassulo
District Manager
661-371-9214